

PROJECT DETAILS

Scope	H-2421 HDU Charge Heater — w/ Filtration + Smart Pigging	Job #	USA26040
Facility	HF Sinclair Navajo Refinery — Artesia, NM	Quote	DSP26092
Mode	Double mode, 2-pass (A→C→jumper→D→B)	PO #	TBD
Project Type	Planned outage — August 2026	PM	Jesse Utsey
Lodging	Spark by Hilton Artesia	Training	Site specific

SCHEDULE

MOBILIZATION	RIG-IN / START	PROJECTED COMPLETE	RIG-IN	PIG	SMART PIG	RIG-OUT	TOTAL
Tue Aug 4, 2026	Wed Aug 5, 07:00	Thu Aug 6, 11:00	6	12	4	6	28 hrs

2 days / 3 shifts.

CREW & LABOR

SHIFT	ROLE	ASSIGNED	QTY	MOB	EA. HRS	MAN-HRS
Day	Supervisor	Jesse Utsey	1	1	16	16
Day	Operator		2	2	16	32
Night	Supervisor	Sam	1	1	12	12
Night	Operator		2	1	12	24
Per Diem — 3 day × 2 days + 3 night × 1 day = 9 days			6	5		84

Qty = quoted resource plan (billing basis). Mob = actual headcount, 3 dayshift / 2 nightshift. Operator pool: Andre · Brandon · Blake B. — split assigned in the field. PM runs dayshift.

EQUIPMENT

QTY	BILLABLE AS	ASSET	HRS	STATUS
1	Trimax Pumper	Trimax 5	28	Staged — plant laydown
1	Support Unit	Support 5	28	Staged — plant laydown
1	Filter Unit	Press 2	28	Staged — plant laydown
2	Crew Truck	F150 · Chevrolet 1500 · F350 (2 of 3 bill)	56	Confirm inspections / travel ready

DEF 3 shifts. Four vehicle gate passes submitted by admin. Glider picked up from Deer Park pre-mob.

H-2421 — COIL DATA & CONNECTIONS

SECTION	COILS	PIPE OD	WALL	PIPE ID	TUBE LGTH	TUBES/COIL	FT/SECTION	METALLURGY
Convection	2	6.625	0.432	5.761	13.78'	14	≈427'	347 SS
Radiant	2	6.625	0.432	5.761	18.49'	14	≈559'	347 SS

INLETS A / B 6" #900 RFWN	OUTLETS C / D 6" #900 RFWN	LAUNCHERS 4 × 6" · at grade	FINAL PIGS 6.0" / 6.125"
ADAPTERS Required — launcher piping terminates 6"-300# against 6"-900# inlets/outlets; HF Sinclair fabricates. Bolt-up 12 × 1-1/8" × 7-3/4", wrench 1-13/16".			
WATER Fresh condensate from frac tank.			
COIL Heater total ≈980' effective. Crossovers 6" ID constant — no reducer. Full geometry: heater card H-2421.			