

PROJECT DETAILS

Facility	HF Sinclair Navajo Refinery — Artesia, NM
Job #	USA26038
Scope	Mechanical decoke — H19 & H20, (2) TriMax pumpers with filtration
Heaters	H19 Crude Charge Heater · H20 Vertical Crude Hydro Heater
Project Type	Emergency turnaround project
Training	Site Specific

CREW ASSIGNMENT — BY RIG & SHIFT

DAYSHIFT		
RIG	SUPERVISOR	OPERATORS
TriMax 5	Dacorey Slater	Dandrew Brown, Andre Madison
TriMax 3	Jesse Utsey	Blake Baugh

NIGHT SHIFT		
RIG	SUPERVISOR	OPERATORS
TriMax 5	Samuel Mixon	Kailon Golston
TriMax 3	Daniel Harman	Joel Ruiz, James McDaniel

Supervisors are fixed to a rig; which rig works H19 vs. H20 is a field decision. Operators may shift between rigs within their shift.

BILLING REFERENCE — BY HEATER

H-19 Crude Charge Heater — 48 Hrs Total (Rig-In 6 / Pig 36 / Rig-Out 6)

QTY	ITEM	AMT	UNIT
1	TriMax Pumper	48	Hrs
1	Support Unit	48	Hrs
1	Filter Unit	48	Hrs
1	Crew Truck	48	Hrs
1	Day Supervisor	24	Hrs
2	Day Operators	48	Hrs
1	Night Supervisor	24	Hrs
1	Night Operator	24	Hrs
3	Per Diem: Dayshift	2	Days
2	Per Diem: Nightshift	2	Days
1	Materials: DEF	4	Shifts

H-20 Vertical Crude Hydro Heater — 80 Hrs Total (Rig-In 12 / Pig 56 / Rig-Out 12)

QTY	ITEM	AMT	UNIT
1	TriMax Pumper	80	Hrs
1	Support Unit	80	Hrs
1	Filter Unit	80	Hrs
1	Crew Truck	80	Hrs
1	Project Manager	44	Hrs
1	Day Supervisor	44	Hrs
2	Day Operators	88	Hrs
1	Night Supervisor	36	Hrs
2	Night Operators	72	Hrs
3	Per Diem: Dayshift	4	Days
3	Per Diem: Nightshift	3	Days
1	Materials: DEF	5	Shifts

Pumper Amt shows total (Rig-In / Pig / Rig-Out).

H-19 CRUDE CHARGE HEATER — COIL DATA

SECTION	COILS	PIPE OD	PIPE WALL	PIPE ID	TUBE LENGTH	TUBES/COIL	FT/SECTION
Convection	2	4.500	0.237	4.026	19.6'	40	824'
Radiant	2	3.500	0.216	3.068	31.0'	46	1,426'
Radiant (outlet)	2	4.500	0.237	4.026	31.0'	7	217'

Metallurgy: 9 Chrome. Pass config: (2) coils looped to (1) pass, 180° at radiant outlet (see Carry-Forward Notes). Connections: (2) 4" launchers at control valve station (grade). Effluent: firewater, filtered through press, stored in frac tanks.

H-20 VERTICAL CRUDE HYDRO HEATER — COIL DATA

SECTION	COILS	PIPE OD	PIPE WALL	PIPE ID	TUBE LENGTH	TUBES/COIL	FT/SECTION
Convection	2	4.5	0.237	4.026	21.4'	14	300'
Radiant	2	3.5	0.216	3.068	37.8'	30	1,134'

Metallurgy: 9 Chrome. Pass config: (4) coils looped to (3) passes — convection 2-pass, radiant 1-pass via temp 180° spools (see Carry-Forward Notes). Connections: convection (4) 4" launchers, 10' from grade; radiant (2) 4" launchers at grade. Effluent: firewater, filtered through press, dewatered, stored in frac tanks.

CARRY-FORWARD NOTES — PRIOR DECOKE (USA25051, AUG 2025)

HEATER	WATCH FOR	ACTION
H19	Temp 180° spool at Pass 1/2 radiant outlets choked the last 7 tubes (4" radiant outlet) and caused a dewatering air-lock.	Confirm current piping on arrival; avoid repeating the loop if passes can run independent.
H19	3" radiant pigging stalls until convection flow opens up.	Stage convection cleaning first — breakthrough came around 50–60 GPM, enabling 3.8" pigs.
H20	Radiant ran as a single 4-pass circuit — long pig travel (12–15 min/pass) and slow dewatering.	Confirm whether HF Sinclair reconfigured to two 2-pass circuits; if not, expect the same delays.
Both	Customer-required modified fill/flush procedure to limit H ₂ S exposure.	Route discharge hoses from outlet launcher directly to frac tanks, not the pumper's dirty tank — confirm still in effect.