

2026 TURNAROUND MECHANICAL DECOKE

HDS Furnace — PR-175169

Job Report | USADebusk | Cenovus Lima Refinery — Lima, OH

PROJECT NO.	FACILITY	EXECUTION	PROJECT MANAGER
USA26046	Cenovus Lima Refinery	Sep 25 – 27, 2026	Peter Campbell
WORK ORDER	SCOPE	HEATER	DURATION
—	TA Mechanical Decoke	PR-175169	3 days

41	2	16	4
OPERATING HOURS	STAND-BY HOURS	PIGS RUN	PASSES

Project Information

Customer Details

FACILITY	Cenovus Lima Refinery
ADDRESS	1150 S Metcalf St, Lima, OH 45804
CONTACT	Alfredo Trevino

Project Details

SCOPE	2026 turnaround mechanical decoke of the HDS Furnace naphtha passes, with filtration and smart-pig support
EXECUTION	September 25 – 27, 2026 (3 days)
HEATER	PR-175169 HDS Furnace
EQUIPMENT	(1) Trimax Pumper (Trimax 5) · (1) Support Unit · (1) Filter Press (Press 3) · Crew Truck

Crew Details

PROJECT MANAGER	Peter Campbell
SHIFT LEAD	Day — Peter Campbell; Night — James McDaniel
DAYSHIFT	Adrian Garza, David Charles, Marshall Douglas, Travis Trenholm
NIGHTSHIFT	Justin Kelly, Mikee Green, Jeremiah Harman

Project Duration

SCOPE	UNIT	RIG	PIG	SMART PIG	SUBTOTAL
PR-175169 HDS Furnace	Trimax 5	16	20.5	4.5	41

Stand-By Summary

Stand-by is on-site time during which the pumping units were not actively pigging. Cause is recorded from the daily service receipts.


DATES	HOURS	CAUSE
Sep 25 (8417)	1	Site safety review of hose routing near the catalyst job (HDS)
Sep 27 (8420)	1	Awaiting a 1600 CFM compressor to dewater (HDS)
TOTAL	2	

Heater total: 41 operating hours plus 2 stand-by hours — 43 pumping-unit hours.

PR-175169 — HDS Furnace

Number of Passes	4, looped into 2 circuits (passes 1 + 2, passes 3 + 4)
Total Footage	3,600 ft (900 ft per pass)
Radiant Tube ID	5.885"
Metallurgy	A335 P5 (radiant)
Smart Pigging	Yes

Decoking Analysis: Light fouling was found throughout the convection and radiant sections. Average pigging time was approximately 20.5 hours per circuit.



PR-175169 - task hours by shift, from the daily service receipts.

Pigs Used

SIZE — QTY	SIZE — QTY
6" — 4	6.25" — 12
TOTAL — 16	

Flow Tests

Passes 1 + 2 (looped)

GPM	BEFORE PSI	AFTER PSI	Δ PSI
800	320	267	53
750	290	238	52
700	250	215	35

Passes 3 + 4 (looped)

GPM	BEFORE PSI	AFTER PSI	Δ PSI
650	230	180	50
600	210	170	40
550	175	140	35

Project Summary

USADebusk performed the mechanical decoke of the HDS Furnace (PR-175169) for Cenovus at the Lima Refinery during the 2026 turnaround, September 25 – 27, on Trimax 5 with filtration through Press 3. The four naphtha passes were looped into two circuits, passes 1 + 2 and 3 + 4, and smart-pigged after cleaning. The heater ran 41 operating hours and 2 stand-by hours, using 16 pigs.

Project Close

The HDS Furnace was cleaned, rigged out and returned to Cenovus on September 27, 2026.

USADebusk thanks the Cenovus Lima team for their coordination and support throughout the turnaround, and we look forward to continuing to serve your decoking and pigging needs.

Peter Campbell | Project Manager, USADebusk