

Pigging & Decoking

Date: 9.28.2026
Facility Name: CENOVUS
Furnace Detail: 170029 Vacuum
Client Name: PASS# 5
Operator Name: DRAMIREZ

Pass Cleanliness sign off

Smart Pigging Data YES



Debusk
Initials

Client
Initials

DR

DR

DR

1 Effluent Return

Should be very little and grey in color Should have rusty colored water confirming metal to metal contact.

2 Visual condition of cleaning pigs

Pigs should have no tracking or gouges and be smooth.

3 Condition of final white gauge foam

It should be smooth and show no signs of tracking

4 Flow Test Result

Initial Flow Test

Final Flow Test

RPM	PSI	GPM		RPM	PSI	GPM
1575	270	700		1470	220	700
1455	235	650		1350	190	650
1355	202	600		1255	160	600
1240	170	550		1170	140	550

Final test should show a decrease in PSI at the same GPM rate.

RPM Should be lower to reach the same GPM rate.

Debusk signature

Customer Signature

USA DEBUSK

Thanks you for the opportunity to provide pigging services to your facility.

DEBUSK
SERVICES CANADA

DECOCKING DATA SHEET

CUSTOMER: CENOS

LOCATION: LIMA

CONTACTS:

TOTALIZER VOLUME:

SMART PIGGING:

FILTRATION:

DEBUSK

PIGGING & DECOCKING

PUMPER: #6
 LEFT / MIDDLE / RIGHT
 PASS # 7
 HEATER# 170029
 FOOTAGE:
 PIPE ID'S:

DATE: 9-27-26 PAGE # 1
 JOB #
 PROJECT MANAGER: Jesse Utsey
 DAY SUPERVISOR:
 NIGHT SUPERVISOR: Juel Ruiz

DAYS	OPERATOR LIST	NIGHTS

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM
1900		260	700		1660		220	700
1650		225	650		1490		185	650
1500		195	600		1350		160	600
1350		160	550		1240		120	550

PRE DECOKE FLOW TEST

BLUE RED

B-R

TEST OPERATOR NAME: Juel Ruiz
 SIGNATURE: [Signature]
 CONFIRM MANUAL BY-PASS IS CLOSED closed

POST DECOKE FLOW TEST

BLUE RED

TEST OPERATOR NAME: Blake Baugh
 SIGNATURE: [Signature]
 CONFIRM MANUAL BY-PASS IS CLOSED

DECOKING DATA SHEET

CUSTOMER: Cenovus

LOCATION: Lima, OH

CONTACTS:

TOTALIZER VOLUME:

SMART PIGGING: Yes

FILTRATION: Yes

DEBUSK

PIGGING & DECOKING

PUMPER: Tri 6

LEFT / MIDDLE / RIGHT

PASS # 5

HEATER# 170029

FOOTAGE:

PIPE ID'S:

DATE: 9-27-26 PAGE # 1

JOB # 260 AG

PROJECT MANAGER: Peter Cantrell

DAY SUPERVISOR: Jesse Utzer

NIGHT SUPERVISOR: Samuel Mixon

DAYS	OPERATOR LIST	NIGHTS
	<u>Joel Ruiz</u>	
	<u>Tyler Garza</u>	

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM
1575		270	700		1470		220	700
1455		235	650		1350		190	650
1355		202	600		1255		160	600
1240		170	550		1170		140	550

PRE DECOKE FLOW TEST

BLUE  RED

B → R

TEST OPERATOR NAME: Samuel Mixon

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED ☒

POST DECOKE FLOW TEST

BLUE  RED

B → R

TEST OPERATOR NAME: D. Ramirez

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED yes

DECOKING DATA SHEET

CUSTOMER: *Generas*

LOCATION: *Lima Ohio*

CONTACTS:

TOTALIZER VOLUME :

SMART PIGGING : *yes*

FILTRATION: *yes*

DEBUSK

PIGGING & DECOKING

PUMPER: *6*

LEFT / MIDDLE / RIGHT

PASS # *8*

HEATER# *170029*

FOOTAGE:

PIPE ID'S:

DATE: *9-27-26*

PAGE # *2*

JOB #

PROJECT MANAGER:

DAY SUPERVISOR:

NIGHT SUPERVISOR:

DAYS

OPERATOR LIST

NIGHTS

Tyler Garza

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM	
<i>1500</i>		<i>320</i>	<i>700</i>		<i>1450</i>		<i>280</i>	<i>700</i>	<i>40</i>
<i>1400</i>		<i>280</i>	<i>650</i>		<i>1340</i>		<i>250</i>	<i>680</i>	<i>30</i>
<i>1280</i>		<i>240</i>	<i>600</i>		<i>1200</i>		<i>220</i>	<i>600</i>	<i>20</i>
<i>1170</i>		<i>210</i>	<i>550</i>		<i>1142</i>		<i>193</i>	<i>550</i>	<i>20</i>



TEST OPERATOR NAME: *Tyler Garza*

SIGNATURE: *Tyler Garza*

CONFIRM MANUAL BY-PASS IS CLOSED *yes*

TEST OPERATOR NAME:

SIGNATURE:

CONFIRM MANUAL BY-PASS IS CLOSED

DECOCKING DATA SHEET

CUSTOMER: Cenovus

LOCATION: Lima

CONTACTS:

TOTALIZER VOLUME:

START PIGGING: YES

FILTRATION: YES

DEBUSK

PIGGING & DECOCKING

PUMPER: Tri 6

(LEFT) MIDDLE / RIGHT

PASS # 1

HEATER# 170029

FOOTAGE: 908'

PIPE ID'S: 4" 3.826"
5.761", 7.625"
9.562", 11.374"

DATE: 9.22.26 PAGE # 1

JOB # 26046

PROJECT MANAGER: Jesse Utsy

DAY SUPERVISOR: DRAM

NIGHT SUPERVISOR: Sam Nixon

DAYS	OPERATOR LIST	NIGHTS
<u>B. Baugh</u>	<u>T. Garza</u>	
<u>B. Harman</u>	<u>J. Ruiz</u>	

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM
<u>1675</u>		<u>295</u>	<u>700</u>		<u>1450</u>		<u>220</u>	<u>700</u>
<u>1570</u>		<u>260</u>	<u>650</u>		<u>1340</u>		<u>185</u>	<u>650</u>
<u>1450</u>		<u>225</u>	<u>600</u>		<u>1260</u>		<u>165</u>	<u>600</u>
<u>1366</u>		<u>200</u>	<u>550</u>		<u>1150</u>		<u>135</u>	<u>550</u>

PRE DECOKE FLOW TEST

BLUE ↔ RED

B → R

TEST OPERATOR NAME: DRAM

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED yes

POST DECOKE FLOW TEST

BLUE ↔ RED

B → R

TEST OPERATOR NAME: DRAM

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED yes.

DECOKING DATA SHEET

CUSTOMER: cenovus

LOCATION: Lima

CONTACTS:

TOTALIZER VOLUME:

SMART PIGGING: YES

FILTRATION: yes

DEBUSK

PIGGING & DECOKING

PUMPER: Trig

(LEFT) MIDDLE / RIGHT

PASS # 4

HEATER# 170029 VAC

FOOTAGE:

PIPE ID'S:

DATE: 9.25.2026 PAGE # 1

JOB # 26046

PROJECT MANAGER: J. Utsy

DAY SUPERVISOR: DRAM

NIGHT SUPERVISOR: Sam Nixon

DAYS	OPERATOR LIST	NIGHTS

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM	
1595		280	700		1520		210	700	70
1440		235	650		1400		188	650	47
1375		210	600		1305		160	600	50
1238		170	550		1195		135	550	35

PRE DECOKE FLOW TEST

BLUE $\longleftrightarrow$ RED

B→R

TEST OPERATOR NAME: DRAM

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED yes

POST DECOKE FLOW TEST

BLUE $\longleftrightarrow$ RED

B-R

TEST OPERATOR NAME: DRAM

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED yes

DECOKING DATA SHEET

CUSTOMER: Cenovus

LOCATION: Lima, Ohio

CONTACTS:

TOTALIZER VOLUME:

SMART PIGGING:

FILTRATION:

DEBUSK

PIGGING & DECOKING

PUMPER: Trimax Co

LEFT / MIDDLE / RIGHT

PASS # 2

HEATER# 170029

FOOTAGE: 908'

PIPE ID'S: 4", 3.826"

5.761", 7.025"

9.562", 11.374"

DATE: 9-22-26

PAGE # 1

JOB # 26046

PROJECT MANAGER: Jesse Utsey

DAY SUPERVISOR: Dram

NIGHT SUPERVISOR: Sam Milton

DAYS	OPERATOR LIST	NIGHTS

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM
1820		275	700		1775	225	225	700
1630		235	650		1580	195	195	650
1480		205	600		1400	170	170	600
1300		160	550		1230	130	130	550

PRE DECOKE FLOW TEST		
BLUE	↔	RED

POST DECOKE FLOW TEST		
BLUE	↔	RED

TEST OPERATOR NAME:

SIGNATURE:

CONFIRM MANUAL BY-PASS IS CLOSED

TEST OPERATOR NAME:

SIGNATURE:

CONFIRM MANUAL BY-PASS IS CLOSED

DECOKING DATA SHEET

CUSTOMER: Lenovus

LOCATION: Lima OHIO

CONTACTS:

TOTALIZER VOLUME:

SMART PIGGING:

FILTRATION:

DEBUSK

PIGGING & DECOKING

PUMPER: 6

LEFT / MIDDLE / RIGHT

PASS # 6

HEATER# 170029

FOOTAGE:

PIPE ID'S:

DATE: 9-25-26 PAGE #

JOB # 26046

PROJECT MANAGER: Jesse Utsey

DAY SUPERVISOR: Jesse

NIGHT SUPERVISOR: Sam

DAYS	OPERATOR LIST	NIGHTS

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM
1750		285	700		1650		225	700
1590		235	650		1500		195	650
1450		210	600		1400		165	600
1335		180	550		1300		140	550

PRE DECOKE FLOW TEST

BLUE RED

POST DECOKE FLOW TEST

BLUE RED

TEST OPERATOR NAME: BLAKE BAUGH

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED ☒

B-R

TEST OPERATOR NAME: Sam Ruz

SIGNATURE: [Signature]

CONFIRM MANUAL BY-PASS IS CLOSED closed

DEBUSK

PIGGING & DECOKING

DECOKING DATA SHEET

CUSTOMER:	Lima Genovus
LOCATION:	VAC - Lima
CONTACTS:	
TOTALIZER VOLUME:	
SMART PIGGING:	YES
FILTRATION:	YES

PUMPER:	6
LEFT / MIDDLE / RIGHT	
PASS #	3
HEATER#	170029 VAC
FOOTAGE:	
PIPE ID'S:	4", 6", 8", 10"
	12" (3.8")

DATE:	9-22-26	PAGE #	
JOB #	26046		
PROJECT MANAGER:	Jesse Utsey		
DAY SUPERVISOR:	DRAM		
NIGHT SUPERVISOR:	SAM		

DAYS	OPERATOR LIST	NIGHTS
BLAKE	Tyler	

RPM	PIG FORCE PSI	DIGITAL PSI	GPM	HEATER NOTES:	RPM	PIG FORCE PSI	DIGITAL PSI	GPM	
1610		332	700		1850		282	700	50
1490		290	650		1400		250	700 650	40
1375		255	600		1285		220	600	35
1270		220	550		1190		190	550	30

PRE DECOKE FLOW TEST	
BLUE	RED

POST DECOKE FLOW TEST	
BLUE	RED

TEST OPERATOR NAME:	Tyler Garza
SIGNATURE:	<i>Tyler Garza</i>
CONFIRM MANUAL BY-PASS IS CLOSED	✓

TEST OPERATOR NAME:	
SIGNATURE:	
CONFIRM MANUAL BY-PASS IS CLOSED	✓