

2026 TURNAROUND MECHANICAL DECOKE

Crude Furnace — PR-170028

Job Report | USADebusk | Cenovus Lima Refinery — Lima, OH

PROJECT NO.	FACILITY	EXECUTION	PROJECT MANAGER
USA26046	Cenovus Lima Refinery	Sep 17 – 25, 2026	Peter Campbell
WORK ORDER	SCOPE	HEATER	DURATION
82036534	TA Mechanical Decoke	PR-170028	9 days

192	0	201	8
OPERATING HOURS	STAND-BY HOURS	PIGS RUN	PASSES

Project Information

Customer Details

FACILITY	Cenovus Lima Refinery
ADDRESS	1150 S Metcalf St, Lima, OH 45804
WORK ORDER	82036534
CONTACT	Alfredo Trevino

Project Details

SCOPE	2026 turnaround mechanical decoke of the Crude Furnace, with filtration and smart-pig support
EXECUTION	September 17 – 25, 2026 (9 days)
HEATER	PR-170028 Crude Furnace
EQUIPMENT	(1) Trimax Pumper (Trimax 5) · (1) Support Unit · (1) Filter Press (Press 3) · Crew Truck

Crew Details

PROJECT MANAGER	Peter Campbell
SHIFT LEAD	Day — Peter Campbell; Night — James McDaniel
DAYSHIFT	Rodney Lynch, Brody Lebleau, David Charles, Adrian Garza, Travis Trenholm
NIGHTSHIFT	Justin Kelly, Mikee Green, Jeremiah Harman

Project Duration

SCOPE	UNIT	RIG	PIG	SMART PIG	SUBTOTAL
PR-170028 Crude Furnace	Trimax 5	35.75	118	38.25	192

Stand-By Summary

No stand-by was recorded on the daily service receipts: all 192 pumping-unit hours on this heater were operating hours.

PR-170028 — Crude Furnace

Number of Passes	8, pigged individually
Total Footage	23,856 ft (2,982 ft per pass)
Convection Tube ID	5.761" (6" Sch 80S)
Radiant Tube ID	7.625" (8" Sch 80S)
Metallurgy	A312 TP317/317L
Return Bends	180° short-radius
Smart Pigging	Yes — Intero

Decoking Analysis: Fouling was concentrated in the upper 8" radiant tubes, tubes 1 through 5, with lighter fouling through the balance of the coil. Average pigging time was approximately 39 hours per pass.



Pigs Used

SIZE — QTY	SIZE — QTY	SIZE — QTY	SIZE — QTY
6" — 30	6.25" — 50	8" — 40	8.5" — 12
6.125" — 12	7.75" — 3	8.25" — 54	
TOTAL — 201			

Flow Tests

Pass 1

GPM	BEFORE PSI	AFTER PSI	Δ PSI
750	310	270	40
700	285	255	30
650	250	225	25

Pass 2

GPM	BEFORE PSI	AFTER PSI	Δ PSI
750	315	280	35
700	295	270	25
650	270	255	15

Pass 3

GPM	BEFORE PSI	AFTER PSI	Δ PSI
750	350	305	45
650	275	220	55
550	220	165	55

Pass 4

GPM	BEFORE PSI	AFTER PSI	Δ PSI
750	324	295	29
650	248	230	18
550	177	165	12

Pass 5

GPM	BEFORE PSI	AFTER PSI	Δ PSI
750	270	245	25
650	215	190	25
550	155	125	30

Pass 6

GPM	BEFORE PSI	AFTER PSI	Δ PSI
800	300	285	15
700	280	255	25
600	240	205	35

Pass 7

GPM	BEFORE PSI	AFTER PSI	Δ PSI
800	290	265	25
700	265	240	25
600	230	205	25

Pass 8

GPM	BEFORE PSI	AFTER PSI	Δ PSI
800	250	221	29
700	220	190	30
600	200	165	35

Project Summary

USADebusk performed the mechanical decoke of the Crude Furnace (PR-170028) for Cenovus at the Lima Refinery during the 2026 turnaround, September 17 – 25, on Trimax 5 with filtration through Press 3. The eight passes were run in three sets — 8, 7 and 6; then 5, 4 and 3; then 1 and 2 — and smart-pigged by Intero after cleaning. The heater ran 192 operating hours with no stand-by, using 201 pigs.

Project Close

The Crude Furnace was cleaned, rigged out and returned to Cenovus on September 25, 2026.

USADebusk thanks the Cenovus Lima team for their coordination and support throughout the turnaround, and we look forward to continuing to serve your decoking and pigging needs.

Peter Campbell | Project Manager, USADebusk