HDS Furnace PR-175169 — Change Order Summary

Cenovus Lima, OH · Job USA26046 · Quotation DSP#26013 · 25 September 18:00 – 27 September 13:00, 2026 · 4 shifts · Service receipts 8417–8421

CO-1 FRONT-END DELAY	DECOKING TIME SAVED	HOURS ON THE HEATER	NET CHANGE
$11,527.12	**−$4,191.68**	**43**	**$7,335.44**
11 hours	4 hours under quote	36 quoted	change order less savings

Rates. Equipment **$800.00 per hour** ($19,200 per 24 hours). Personnel **$210.42 per hour** ($2,525.00 per 12-hour shift). Per diem **$450.00 per shift**, charged on each 12 hours of change-order time.

CO-1 — Front-end delay

The crew and pumping unit arrived at the HDS at the start of night shift on 25 September, straight from the Crude. Pigging could not begin until the water connection was made and the launchers were installed. The 3" fill hose had to be carried over the road on a hose bridge, and the permit to pig was issued at 04:00. Eleven hours of that shift were lost to the delay.

RECEIPT	SHIFT	HOURS	CAUSE
8417	25 Sep night	11	Water connection (hose bridge over the road) and launcher install; permit to pig 04:00
Total		**11**	

LINE	HOURS	RATE	AMOUNT
Equipment	11	$800.00	$8,800.00
Personnel	11	$210.42	$2,314.62
Per diem (0.92 shift)	11	$450.00 / shift	$412.50
CO-1 total	**11**		**$11,527.12**

Decoking time saved

Once the delay cleared, the heater was decoked, smart pigged and rigged out in 32 hours against the 36 quoted. Both circuits ran together, so the quoted rig-over was not needed.


SHIFT	RECEIPT	HOURS	DELAY	WORK
25 Sep night	8417	12	11	1
26 Sep day	8418	12	–	12
26 Sep night	8420	12	–	12
27 Sep day	8421	7	–	7
Total		**43**	**11**	**32**

LINE	QUOTED HRS	ACTUAL HRS	SAVED HRS	EQUIPMENT	PERSONNEL	PER DIEM	SAVED
Decoke, smart pig, rig-in/out	36	32	**4**	$3,200.00	$841.68	$150.00	**$4,191.68**

Summary

CO-1 Front-end delay, 11 hours	$11,527.12
Decoking time saved, 4 hours under quote	**−$4,191.68**
Net change	**$7,335.44**

Shift timeline



Prepared from signed daily service receipts 8417–8421. USA DeBusk, LLC.